

Weekly Site Report

BLACK ROCK WEEKLY REPORT

Weekly PSD Report
EPIROC SA

Contents

Weekly Service Report – Black Rock Mine Operations	2
Report Summary	2
General Summary	2
BEV - Critical Breakdown Summary.....	2
CAS L9 Implementation - Critical Issues Summary	3
Certiq & Mobilaris - Critical Issues Summary	3
Passport 360 Compliance	3
BEV Report.....	3
Weekly machine utilization summary:	3
Planned work for the coming week:	6
Improvement and actions:.....	6
Services.....	7
Battery and Charger Status Report.....	8
General summary.....	8
Battery charger summary:.....	9
FST Report Summary	10
CAS Report Summary	10
Critical Issues	10
Progress Update	10

Weekly Service Report – Black Rock Mine Operations

Report type:	Weekly	Submitted to:	Sello Taku and Sipho
Week Date:	06 February 2026	End Date	12 February 2026
Reported By:	Philip Moller		
BEV:			
Service Tech:	Ivan Phiri	Service Tech:	Mathews Mosemane
Service Tech:	Patricia Bulelwa	Service Tech Assistant:	Patrick Yoko (Batteries)
Specialist:	Frikkie van der Walt (Batteries)		
Field Service:			
Service Tech:	Lucas Slaffa	Service Tech:	Phineas Sibanda
CAS Project:			
Team Leader:	Wisani Shilenge	Service Tech:	Phineas Sibanda
Service Tech:	Julius Manamela	Service Tech:	Joseph Mampa
Certiq Project:			
Team Leader:	Segunda Fernando	Service Tech:	
Mobilaris:			
Team Leader:	Rupert Grobler		

Report Summary

General Summary

The purpose of this report is to give an overview of all the Epiroc activities at Blackrock Mine Operations (BRMO).

BEV - Critical Breakdown Summary

- DT171 - A-frame that was previously damaged failed again.

CAS L9 Implementation - Critical Issues Summary

- Lab scale tests with new software currently underway.
- Invoicing and sign off to be completed.
- MH4.0 software to be loaded on the BEV machines. Currently busy with the lab scale tests and approval of the software.

Certiq & Mobilaris - Critical Issues Summary

Passport 360 Compliance

- BEV Technicians: **96%**
- CASL9 (Gloria): **99%**
- CASL9 (Nch2): **95%**
- CAS L9 (Nch3): **98%**
- Certiq & Mobilaris N2: **99%**
- Certiq & Mobilaris Gloria: **88%**

BEV Report

Weekly machine utilization summary:

Friday 06 February 2026:

1. FL 98 -
2. FL 99 - Morning shift: Boilermaker breakdown – Half arrows. (4D03H34min)
3. FL 107 -
4. FL 108 -
5. FL 112 -
6. FL 113 -
7. DT 146 - Morning shift: Electrical breakdown – HV cable testing to ground. Replaced cable. (9H16min)
8. DT 147 -
9. DT 149 – Morning shift: 3rd Party Supplier Fault: Auto Electrical System - 24v: STRATA Breakdown. (35min)
10. DT 150 -
11. DT 162 - Night shift: Electrical breakdown – No feedback. (20min)
Morning shift: Auto electrical breakdown – No feedback. (16min)
Morning shift: Auto electrical breakdown – No feedback. (21min)
12. DT 163 -
13. DT 171 - Ongoing breakdown – A frame needs to be replaced

Saturday 07 February 2026:

1. FL 98 -

2. FL 99 -
3. FL 107 -
4. FL 108 -
5. FL 112 - Morning shift: Auto electrical breakdown – No feedback. (2H27min)
6. FL 113 -
7. DT 146 -
8. DT 147 -
9. DT 149 –
10. DT 150 -
11. DT 162 -
12. DT 163 -
13. DT 171 - Ongoing breakdown – A frame needs to be replaced

Sunday 08 February 2026:

1. FL 98 -
2. FL 99 - Morning shift: Auto electrical breakdown – Replace 24V batteries. (1D01H36min)
3. FL 107 -
4. FL 108 -
5. FL 112 - Morning shift: 3rd Party Supplier Fault: Auto Electrical System - 24v: STRATA Breakdown. (1H08min)
6. FL 113 - Morning shift: Tyre Bay breakdown – Replacing tyre. (4H30min)
7. DT 146 - Morning shift: Electrical breakdown - Air conditioning – No feedback. (55min)
8. DT 147 – Morning shift: Auto electrical breakdown – No feedback. (2H37min)
9. DT 149 –
10. DT 150 -
11. DT 162 -
12. DT 163 -
13. DT 171 - Ongoing breakdown – A frame needs to be replaced

Monday 09 February 2026:

1. FL 98 - Morning shift: Electrical breakdown – TCU error (32min)
2. FL 99 -
3. FL 107 -
4. FL 108 -
5. FL 112 - Morning shift: Mechanical breakdown – No feedback. (3H)
6. FL 113 -
7. DT 146 -
8. DT 147 -
9. DT 149 – Afternoon shift: Electrical breakdown – Invertor error, Do ID runs. (21H02min)
10. DT 150 -
11. DT 162 -
12. DT 163 -
13. DT 171 - Ongoing breakdown – A frame needs to be replaced

Tuesday 10 February 2026:

1. FL 98 - Night shift: Auto electrical breakdown – No feedback. (42min)
2. FL 99 - Morning shift: Electrical breakdown – BMS error, Isolation fault on battery VPY00076. (3H33min)
3. FL 107 - Morning shift: Electrical breakdown – No feedback. (2H59min)
4. FL 108 - Morning shift: Electrical breakdown – No feedback. (42min)
5. FL 112 -
6. FL 113 - Afternoon shift: Damages – Replaced damaged window. (15H26min)
7. DT 146 -
8. DT 147 -
9. DT 149 -
10. DT 150 -
11. DT 162 -
12. DT 163 -
13. DT 171 - Ongoing breakdown – A frame needs to be replaced

Wednesday 11 February 2026:

1. FL 98 - Morning shift: Mechanical breakdown – TCU error, No feedback. (7H26min)
Morning shift: Electrical breakdown – BMS error, Recovered machine to workshop. (11H25min)
2. FL 99 - Morning shift: Electrical breakdown – BMS error, Isolation fault on battery VPY00076. (28min)
3. FL 107 -
4. FL 108 - Morning shift: Electrical breakdown – No feedback. (2H12min)
5. FL 112 -
6. FL 113 - Night shift: Mechanical breakdown – Fixed hydraulic oil leak. (1H02min)
7. DT 146 -
8. DT 147 -
9. DT 149 – Morning shift; Auto electrical breakdown – Wipers, No feedback. (28min)
10. DT 150 -
11. DT 162 -
12. DT 163 -
13. DT 171 - Ongoing breakdown – A frame needs to be replaced

Thursday 12 February 2026:

1. FL 98 -
2. FL 99 - Night shift: 3rd party supplier fault – Petroman (8H02min)
3. FL 107 -
4. FL 108 -
5. FL 112 - Morning shift: 3rd party supplier fault – STRATA (1H11min)
Afternoon shift: 3rd party supplier fault – STRATA (5H08min)
Night shift: 3rd party supplier fault – STRATA (1H05min)
6. FL 113 -
7. DT 146 - Night shift: Electrical breakdown – Inverter error. Did ID runs. (1H49min)
8. DT 147 – Morning shift: Electrical breakdown: Battery – No feedback. (21min)
Morning shift: Electrical breakdown – No feedback. (1H21min)
9. DT 149 – Afternoon shift: Electrical breakdown – HVIL fault on battery VPX00015

10. DT 150 -
11. DT 162 - Morning shift: Mechanical breakdown – HVIL fault, machine recovered to the shop and on afternoon shift fault appeared again and we replaced VPX-15 with 17 and the didn't appear again. (7H35min)
12. DT 163 - Morning shift: Electrical breakdown – No feedback. (2H17min)
13. DT 171 - Ongoing breakdown – A frame needs to be replaced

Planned work for the coming week:

NCH2:

- Remove cab from new loader. Install dummy cab and take machine underground. Commission machine.
- Commission RT0061 (New close cab machine)

Gloria

- Safety systems audit to be done
- Audit of RT0045 and RT0046. Machines have low availability.

Improvement and actions:

1. We need to look at the data of the charger interrupts. Kishore to update data.
2. **Post 3,6 and 7 cables replaced**, Piet to put in an order for all other chargers.
3. Auxiliary motor spline grease TSNB not done. Only DT147 completed) We need to schedule the machines to complete this campaign. Grease already on site. This have been raised multiple times; I need BR to schedule the machines. Piet and myself to schedule machines. We started the discussion.
4. **Regeneration knob set to 100% completed**. Need to sign off change management and attendance register for operators and artisans underground.
5. Need to physically check status of chargers and compare to report. Chargers checked. All modules put back except for charger 2 with a faulty module.
6. VCA, VCB cables and discharge resistors identified machines to be replaced. Parts partially ordered. Followed up from buyers, some orders still in approval phase.
7. Audits to be done on all A frame retaining bolts of dump trucks.

TSNB completion percentile

B4, B5 and chargers

B4 Campaign	
Campaign	Percentile
DCDC	95%
MH 6.3	80%
TMS SW V2.0.3.0	20%

Charger SW Campaign	
SW V3.4.7	90%

B5 Campaign	
Campaign	Percentile
DCDC	93.33 %
MH 6.3	0%
TMS V2.0.3.0	0%



- 8.
9. Busy with TMS hyper care on all batteries.

All rights reserved by Epiroc. 6

Services

Nchwaning 3

Maintenance Schedule Feb 2026				
Friday	Monday	Tuesday	Wednesday	Thursday
13-Feb-26	16-Feb-26	17-Feb-26	18-Feb-26	19-Feb-26
DT0131	DT0150		DT0163	
		FL0113		FL0107
HD0058	HD0061	HD0062	HD0069	HD0070
RT0049	RT0051	RT0052	RT0054	RT0055
SR0026	SR0028	SR0030	SR0034	SR0035
	UV0126	UV0131	UV0134	UV0135
	UV0107	UV0112	UV0122	UV0132
LD0620	LD0622	LD0624	LD0628	UV0075
		UV0078		
VPX00023(BY0007)	VPY00051(BY0013)	VPX00024(BY0003)	VPY00076(BY0028)	VPX00026(BY0024)
Highlighted in Blue Involve STRATA Sats				

Battery and Charger Status Report

General summary

ST14 – B4 battery packs

- We currently have 10 x ST14 – B4 battery packs and 6 x ST14 machines operational underground. This is equal to the committed ratio of 1.6 batteries per machine.

MT42 – B5 battery packs

- We currently have 12 x MT42 – B5 battery packs operational underground. This is above the committed ratio of 1.6 batteries per machine.

160 kW Chargers

General

- DCDC campaign 95% complete. Initial indication from team is that charger stops significantly reduced.
- TSNB software V6.3 to be installed on batteries. (level 3 safe state)
- Fleet number stickers ordered for batteries for better identification.

Table 1: Battery pack availability for week 2025

Battery Type	Battery ID	Status	Comment
B4 - ST14	VPY-00011	Working	
B4 - ST14	VPY-00031	Working	
B4 - ST14	VPY-00051	Working	
B4 - ST14	VPY-00048	Working	
B4 - ST14	VPY-00049	Working	
B4 - ST14	VPY-00088	Working	
B4 - ST14	VPY-00086	Working	
B4 - ST14	VPY-00076	Breakdown	Isolation fault. Isolators between contactors and VCB need to be changed. Parts ordered. (2Days)
B4 - ST14	VPY-00083	Working	
B4 - ST14	VPY-00041	Working	
B5 - MT42	VPX-00016	Breakdown	VPC#3 in safe state. Waiting on Scania.
B5 - MT42	VPX-00015	Working	12/02/2026 - Replaced HV cable between TMS and battery.
B5 - MT42	VPX-00023	Working	
B5 - MT42	VPX-00017	Working	
B5 - MT42	VPX-00010	Working	
B5 - MT42	VPX-00050	Working	

B5 - MT42	VPX-00031	Working	
B5 - MT42	VPX-00036	Working	
B5 - MT42	VPX-00028	Working	
B5 - MT42	VPX-00026	Working	
B5 - MT42	VPX-00024	Working	
B5 - MT42	VPX-00048	Working	
B5 - MT42	VPX-00044	Underground	Not yet commissioned

Battery charger summary:

Charger 1

Module 2 switch off and pulled out. All fans working on the 3 modules that is in used. Switched on.

Charger 2

Module 2 switch off and pulled out. All fans working on the 3 modules that is in used. Module 2 faulty.

Charger 3

Module 4 switch off and pulled out. All fans working on the 3 modules that is in used. Switched on.

Charger 7

Module 4 switch off but still in place. All fans working on the 3 modules that is in used. Switched on.

Charger 4

Module 1 switch off and pulled out. All fans working on the 3 modules that is in used. Switched on.

Charger 5

Module 4 switch off and pulled out. All fans working on the 3 modules that is in used. Switched on.

Charger 6

Module 1 switch off and pulled out. All fans working on the 3 modules that is in used. Switched on.

Charger 8

Module 4 switch off and pulled out. All fans working on the 3 modules that is in used. Switched on.

FST Report Summary

CAS Report Summary

Report Type:	Weekly	Project Leader:	Hennie van Niekerk
Start Date:		Report By:	
End Date:		Contract No:	BPE145D

Critical Issues

Progress Update